

Water Bottling Line FAT Inspection Checklist

- ☐ Approved bottle, cap, label and pack samples are available.
 - ☐ Equipment nameplates and scope match the contract list.
 - ☐ Guards, interlocks, emergency stops and alarms are demonstrated.
 - ☐ Dry run and wet run conditions are recorded.
 - ☐ Filling level, cap application, label position and pack quality checked.
 - ☐ Conveyor transfer and accumulation points are demonstrated.
 - ☐ Utility consumption assumptions are recorded.
 - ☐ Change parts, tools, spare parts and manuals are counted.
 - ☐ Open items, owner and due date are written before shipment.
- Adapt this checklist to the contract and local safety requirements.